Construction Update - April 17, 2025



Highway and project ID USH 51 (5845-16-72 & 79)

Project limits, location Stoughton - Madison

Spring Road to Fifth Street

Project length 1.495 miles

Overall schedule March 24, 2025 – Nov 8, 2025

Project contact Tadd Owens

Consultant Project Leader

CORRE

towens@correinc.com

(608) 617-5460

Note: Updates are shown in red below.

<u>Project Description</u>: The work under this contract shall consist of excavation, base course, concrete paving, HMA paving, concrete curb and gutter, sidewalk, storm sewer, water main, sanitary sewer, retaining wall, traffic control, pavement marking, permanent signing, traffic signals, lighting and all incidental items necessary to complete the work as shown on the plans and included in the proposal and contract.

Overall traffic impacts/holiday work restrictions: USH 51 will be closed to through traffic. There is an official signed detour for the project that used STH 138, STH 59 and IH 39/90. Emergency access will always be maintained through the work zone for the duration of the project. The are several provisions regarding the maintenance of local and pedestrian traffic through the construction zone during the duration of the project.

The following holiday and special event work restrictions are contained in the contract. No work will occur during the following dates/times that will impede the free flow of traffic:

- From noon Thursday, May 15, 2025 to 6:00 AM Monday, May 19, 2025 for Syttende Mai
- From noon Friday, May 23, 2025 to 6:00 a.m. Tuesday, May 27, 2025 for Memorial Day
- From noon Thursday, July 3, 2025 to 6:00 AM Monday, July 7, 2025 for Independence Day
- From noon Friday, August 29, 2025 to 6:00 a.m. Tuesday, September 2, 2025 for Labor Day
- From Wednesday, November 26, 2025 to 6:00 a.m. Friday, November 28, 2025 for Thanksgiving

Work completed since last update:

USH 51 is closed from east of Spring Road to CTH N. CTH N is open to traffic for north / south crossing but there is no access to USH 51 in either direction at CTH N

The contractors continued to perform work for the new storm sewer installation. They worked

on installing and connecting the new inlets of the south side of the roadway from Ashberry to east of Race Track Road. The contractors worked on lowering the watermain in the Race Track Road area. The contractors also worked on spreading topsoil on the slopes east of Race Track Road where the heavy grading has been completed.

Anticipated work schedule for next week:

The contractors will continue to work on installing the new storm sewer for stage 1 of the project. The by end of this week, they should be completely done with the storm sewer through the east end of the project through Ashberry and will begin working on the installation of the new storm sewer for the USH 51 / CTH N intersection area.

USH 51 is closed to through traffic in the work zones and will remain this way for most of the 2025 construction. There is a signed detour in place for the 2025 construction season.