



Construction Update – Nov 20, 2025

| | |
|---------------------------------|--|
| Highway and project ID | USH 51 (5845-16-72 & 79) |
| Project limits, location | Stoughton - Madison Spring Road to Fifth Street |
| Project length | 1.495 miles |
| Overall schedule | March 24, 2025 – Nov 8, 2025 |
| Project contact | Tadd Owens Consultant Project Leader CORRE towens@correinc.com (608) 617-5460 |

Note: Updates are shown in red below.

Project Description: The work under this contract shall consist of excavation, base course, concrete paving, HMA paving, concrete curb and gutter, sidewalk, storm sewer, water main, sanitary sewer, retaining wall, traffic control, pavement marking, permanent signing, traffic signals, lighting and all incidental items necessary to complete the work as shown on the plans and included in the proposal and contract.

Overall traffic impacts/holiday work restrictions: USH 51 will be closed to through traffic. There is an official signed detour for the project that used STH 138, STH 59 and IH 39/90. Emergency access will always be maintained through the work zone for the duration of the project. There are several provisions regarding the maintenance of local and pedestrian traffic through the construction zone during the duration of the project.

The following holiday and special event work restrictions are contained in the contract. No work will occur during the following dates/times that will impede the free flow of traffic:

- From Wednesday, November 26, 2025 to 6:00 a.m. Friday, November 28, 2025 for Thanksgiving

Work completed since last update:

USH 51 is closed from west of Church Street to just west of 5TH Street.

Stage 2

There is no future work scheduled for stage 2 until we can install the new light poles.

Stage 3

The contractors have finished pouring almost all of the concrete for the sideroads, C&G, sidewalk and driveways east of the RR tracks in stage 3.

The contractors poured the curb & gutter on the south side of the roadway from the RR tracks to 5th Street.

The contractors paved the mainline concrete for the north side of the road from the RR tracks to 5th Street and poured in the concrete for all of the remaining sideroads for stage 3 between the RR tracks and 5th Street.

The contractors poured the remaining light pole bases between Church Street and the RR tracks. They also poured most of the special light pole bases on the south side of the road from the RR tracks to 5th Street.

The contractors are forming up concrete sidewalk and pouring some of the sidewalk / driveways on the south side of the road between the tracks and 5th Street.

Anticipated work schedule for next week:

Stage 3

The contractors will be working on finishing any remaining concrete sidewalk, curb & gutter and driveways on the south side of the road between the RR tracks and 5th Street.

The contractors will be working on pouring the C&G on the north side of the road between the RR tracks and 5th Street.

The contractors will be pouring most of the light pole bases on the north side of the road from the RR tracks to the retaining wall area.

The contractors will be working on any sidewalk that they can on the north side of the road before the break for Thanksgiving.

Essentially, the contractor will be working on any of the concrete items west of the RR tracks that they can.

USH 51 is closed to through traffic in the work zones and will remain this way for most of the 2025 construction. There is a signed detour in place for the 2025 construction season.