



Construction Update – Nov 27, 2025

Highway and project ID	USH 51 (5845-16-72 & 79)
Project limits, location	Stoughton - Madison Spring Road to Fifth Street
Project length	1.495 miles
Overall schedule	March 24, 2025 – Nov 8, 2025
Project contact	Tadd Owens Consultant Project Leader CORRE towens@correinc.com (608) 617-5460

Note: Updates are shown in red below.

Project Description: The work under this contract shall consist of excavation, base course, concrete paving, HMA paving, concrete curb and gutter, sidewalk, storm sewer, water main, sanitary sewer, retaining wall, traffic control, pavement marking, permanent signing, traffic signals, lighting and all incidental items necessary to complete the work as shown on the plans and included in the proposal and contract.

Overall traffic impacts/holiday work restrictions: USH 51 will be closed to through traffic. There is an official signed detour for the project that used STH 138, STH 59 and IH 39/90. Emergency access will always be maintained through the work zone for the duration of the project. There are several provisions regarding the maintenance of local and pedestrian traffic through the construction zone during the duration of the project.

The following holiday and special event work restrictions are contained in the contract. No work will occur during the following dates/times that will impede the free flow of traffic:

- From Wednesday, November 26, 2025 to 6:00 a.m. Friday, November 28, 2025 for Thanksgiving

Work completed since last update:

USH 51 is closed from west of Church Street to just west of 5TH Street.

Stage 2

There is no future work scheduled for stage 2 until we can install the new light poles.

Stage 3

The contractors poured most of the concrete on the south side of the roadway from the RR tracks to 5th Street and they finished the last of the concrete needed for the sidewalk and ramps

east of the RR tracks.

Anticipated work schedule for next week:

Stage 3

The contractors will be working on placing HMA for the side roads, driveways, parking lots and temp sidewalk for stage 3.

The contractors will be working on pouring the stairs on the project between Lynn Street and Hillside Ave as soon as they get a reasonable window in the forecast to do so.

USH 51 is closed to through traffic in the work zones and will remain this way for most of the 2025 construction. There is a signed detour in place for the 2025 construction season.