



# Construction Update – Nov 6, 2025

<b>Highway and project ID</b>	USH 51 (5845-16-72 & 79)
<b>Project limits, location</b>	Stoughton - Madison Spring Road to Fifth Street
<b>Project length</b>	1.495 miles
<b>Overall schedule</b>	March 24, 2025 – Nov 8, 2025
<b>Project contact</b>	Tadd Owens Consultant Project Leader CORRE <a href="mailto:towens@correinc.com">towens@correinc.com</a> (608) 617-5460

**Note:** Updates are shown in red below.

**Project Description:** The work under this contract shall consist of excavation, base course, concrete paving, HMA paving, concrete curb and gutter, sidewalk, storm sewer, water main, sanitary sewer, retaining wall, traffic control, pavement marking, permanent signing, traffic signals, lighting and all incidental items necessary to complete the work as shown on the plans and included in the proposal and contract.

**Overall traffic impacts/holiday work restrictions:** USH 51 will be closed to through traffic. There is an official signed detour for the project that used STH 138, STH 59 and IH 39/90. Emergency access will always be maintained through the work zone for the duration of the project. There are several provisions regarding the maintenance of local and pedestrian traffic through the construction zone during the duration of the project.

The following holiday and special event work restrictions are contained in the contract. No work will occur during the following dates/times that will impede the free flow of traffic:

- From Wednesday, November 26, 2025 to 6:00 a.m. Friday, November 28, 2025 for Thanksgiving

## **Work completed since last update:**

USH 51 is closed from west of Church Street to just west of 5<sup>TH</sup> Street.

### Stage 2

There is no future work scheduled for stage 2 until we can install the new light poles.

### Stage 3

The contractors worked on adjusting the manholes and water valves for the concrete paving operations east of the railroad tracks.

The contractor paved the new concrete pavement on both the south and north side of the roadway east of the railroad tracks. Note that there is still a gap between the pavement from the stage 2 limits to just west of Lynn Street.

The contractors continued to work on installing the piling for the retaining wall in the 5<sup>th</sup> Street area. They should complete the work for this today and then mob off the site.

**Anticipated work schedule for next week:**

Stage 3

The contractors will be working on cleaning up along the retaining wall, placing the last of the gravel for the roadway and shaping this gravel for the concrete paving operations.

The contractors will be working on pouring the concrete pavement for the new roadway on the south side of the road west of the railroad tracks.

The contractors will be working on placing curb & gutter, sidewalk and driveway on the project east of the railroad tracks.

USH 51 is closed to through traffic in the work zones and will remain this way for most of the 2025 construction. There is a signed detour in place for the 2025 construction season.